

## Construction Meeting Minutes

---

**Project:** Reconstruction of Ridgewood St and Julivan Ave

**Date\Time:** April 18, 2024

**File No:** 72740019

**Attendees:** Dykema Excavators – Greg Dykema  
City of Kentwood – Brad Boomstra, Ken McNett, Aaron Jansma, Chad Griffin,  
D. Robertson  
Progressive Co. – Piotr Szczepanski, Max Julian

### ITEMS DISCUSSED

1. General Progress
  - a. Progress To-Date
    - i. Sanitary sewer has been built up to 44<sup>th</sup> St from the intersection of Ridgewood and Madison
    - ii. 3 of the 4 catch basins in the intersection of Ridgewood and Madison have been installed. The NW catch basin remains.
    - iii. Watermain from Ridgewood and Madison to 44<sup>th</sup> St has been installed, passed the pressure test, and is currently undergoing the bacteriological test.
2. Sanitary sewer
  - a. 2 sanitary laterals remain to be installed on the north end of Julivan
    - i. One lateral is in conflict with a Consumers pole and will be installed post the pole being moved by consumers.
    - ii. The other lateral needs to wait until the watermain is installed to avoid conflicts.
3. Removals
4. Storm Sewer
  - a. Pause on installation on Julivan for gas main relocation by DTE. Multiple gas laterals are in the way of the mainline storm sewer.
  - b. Storm MH 113 was approved for the utilize a low-profile casting. Details around the swap of casting to be determined at a later time.
5. Watermain
  - a. Pressure Testing Results - Passed
  - b. Bacteriological Testing – Ongoing
    - i. Chlorinated water used in the testing to be slowly flushed (under 200 gpm) to the sanitary sewer.
6. Reconstruction
7. Traffic Control

8. Neighbor Impacts

- a. The tree at 4427 is being priced out by the resident for reimbursement by the city due to damage.
- b. The city may suggest a quote from their preferred tree supplier.

9. Change Orders/Pay Estimates

- a. Proposal Request #2 was sent out on Wednesday and covers:
  - i. 7 6-inch valves for the hydrants
  - ii. Tree removal at 4427 due to heavier than expected root removal during watermain removal.

10. Submittals

- a. No new additions

11. Utilities

- a. AT&T
- b. DTE Energy
  - i. DTE has been reached out to and the main contact is out until April 22.
  - ii. Progressive will pursue further information on the schedule when the DTE contact comes to the site later Thursday.
- c. Consumers Energy
  - i. Update on pole relocation at 35+80 on Julivan
  - ii. Permit was approved Monday with a revised location and the work was to begin upon approval.

12. Schedule

13. General Discussion

- a. EGLE SESC person was on site and verified the site to be in compliance.
- b. The City of Kentwood fiscal year ends June 1, so all work completed by then needs to be recorded and submitted for payment processing.

The above constitutes my understanding of items discussed and/or decisions reached. If there are any additions and/or corrections, please contact me within 7 days.

PCS

[https://progressiveae-my.sharepoint.com/personal/pszczepanski\\_weareprogressive\\_com/documents/shared/00-project-ca-folders/72740019-reconstruction-of-ridgewood-st-and-julivan-ave/05-ca/e2-meetings/meeting-minutes-word-docs/2024-04-18-constr-mtg-minutes.docx](https://progressiveae-my.sharepoint.com/personal/pszczepanski_weareprogressive_com/documents/shared/00-project-ca-folders/72740019-reconstruction-of-ridgewood-st-and-julivan-ave/05-ca/e2-meetings/meeting-minutes-word-docs/2024-04-18-constr-mtg-minutes.docx)